

Memorandum

Date: November 10, 2021

625 Forest Edge Drive, Vernon Hills, IL 60061

TEL 847.478.9700 ■ FAX 847.478.9701

To: Greg Jackson
Village of Long Grove

www.gha-engineers.com

From: Chris Ferretti
Gewalt Hamilton Associates, Inc.

CC: Greg Jackson – Village of Long Grove
Sherry Shlagman - Village of Long Grove
Geoff Perry, P.E. – GHA
Dave Marquardt – GHA

Re: Robert Parker Coffin Pathway
Construction Update

The following is a brief outline of the construction progress during the past week, issues encountered, and anticipated construction schedule for next week:

Work completed (Week of November 8th)

- Monday – Prepping for concrete, grading, and paving
- Tuesday – Crosswalk posts installed and curb poured.
- Wednesday – Sidewalk poured

Issues encountered:

- None

Anticipated schedule for remainder of week and next week (Week of November 15th)

- Thursday – No work
- Friday – Remaining sidewalk installation
- Monday – Grading and paving
- Tuesday – Grading and restoration
- Wednesday – Striping
- Thursday – Restoration
- Friday – Restoration

Neighborhood Impacts:

- None

Please contact me with any additional questions or comments.