

Memorandum

Date: October 13, 2021

To: Greg Jackson
Village of Long Grove

From: Chris Ferretti
Gewalt Hamilton Associates, Inc.

CC: Greg Jackson – Village of Long Grove
Sherry Shlagman - Village of Long Grove
Geoff Perry, P.E. – GHA
Dave Marquardt – GHA

Re: Stempel Parking Lot
Construction Update

The following is a brief outline of the construction progress during the past week, issues encountered, and anticipated construction schedule for next week:

Work completed (Week of October 11th)

- No work this week due to wet conditions.

Issues encountered:

- None

Anticipated schedule for next week (Week of October 18th)

- Monday & Tuesday – Excavation and Fine Grading
- Tuesday – Fine Grading
- Wednesday, Thursday, & Friday - Paving

Neighborhood Impacts:

- Parking lot closed during weekdays

Please contact me with any additional questions or comments.