

# Memorandum

Date: October 20, 2021

To: Greg Jackson  
Village of Long Grove

From: Chris Ferretti  
Gewalt Hamilton Associates, Inc.

CC: Greg Jackson – Village of Long Grove  
Sherry Shlagman - Village of Long Grove  
Geoff Perry, P.E. – GHA  
Dave Marquardt – GHA

Re: Stempel Parking Lot  
Construction Update

---

The following is a brief outline of the construction progress during the past week, issues encountered, and anticipated construction schedule for next week:

## Work completed (Week of October 18th)

- Excavation and fine grading continuing thru Friday.

## Issues encountered:

- None

## Anticipated schedule for next week (Week of October 25th)

- Monday & Tuesday – Paving Binder
- Wednesday & Thursday – Paving Surface
- Friday- No work

## Neighborhood Impacts:

- Parking lot closed during weekdays

Please contact me with any additional questions or comments.