

Memorandum

Date: October 27, 2021

To: Greg Jackson
Village of Long Grove

From: Chris Ferretti
Gewalt Hamilton Associates, Inc.

CC: Greg Jackson – Village of Long Grove
Sherry Shlagman - Village of Long Grove
Geoff Perry, P.E. – GHA
Dave Marquardt – GHA

Re: Stempel Parking Lot
Construction Update

The following is a brief outline of the construction progress during the past week, issues encountered, and anticipated construction schedule for next week:

Work completed (Week of October 25th)

- Monday – No work
- Tuesday & Wednesday – Paving Binder (completed)

Issues encountered:

- None

Anticipated schedule for next week (Week of November 1st)

- Thursday & Friday– Paving Surface
- Monday- Striping & Cleanup

Neighborhood Impacts:

- Parking lot closed during weekdays

Please contact me with any additional questions or comments.