

Inspection Violations List

Filter: Violation.DateTimeCreated in <Previous month> [12/01/21 - 12/31/21]
AND
Inspection.ResultString Not = Approved

Permit # / RFD	Inspection Type / Inspector	Result	Brief Violation Description	Date
JADD20-0007	Rough Building Building/Elec/Mech Inspector	Disapproved	Rough Building Provide revised drawing stamped and signed by architect for LVL repair in new opening and for new opening for crawl space, New fire place. No further inspection until revisions are submitted to the village of long grove --- *PLAN REVISIONS APPROVED 9/10/21. At existing crawl space by new opening, please provide repair to bottom plate not bearing on concrete. Also plans show new header at new opening, please provide how that will be mounted and secured. All exterior outlets shall be sealed. Provide proper hangers where required. At garage anchor bolts at seams missing. exterior tydex shall have joints sealed. windows shall be properly flashed. Rooms shall have fan rated boxes.	04/12/2021
7019				
JADD20-0007	Deck Rough Framing Reinspect Building/Elec/Mech Inspector	Partially Approv	Install lateral load devices as required. Provide bearing for double 2x12 beam at covered porch. Install lateral load devices as required. Provide bearing for double 2x12 beam at covered porch. JAMES CRARY	10/11/2021
7019				
JDEK21-0014	Deck Rough Framing Reinspectio Building/Elec/Mech Inspector	Partially Approv	Install hanger at 4 x 4 post. Complete stairs. Install hanger at 4 x 4 post. Complete stairs. Will check these items at final. JC	11/05/2021
6872				
JRRF21-0064	Ice and Water Building/Elec/Mech Inspector	Disapproved	Ice and water Contractor supposed to facetime me when ready for inspection. He never did. PS	12/02/2021
1484				
JSWI20-0003	Pool Underground Gas Piping Plumbing Inspector	Disapproved	Pool underground gas piping Not ready. PS	12/02/2021
3111				
JSWI20-0003	Pool Underground Plumbing Plumbing Inspector	Disapproved	Pool underground plumbing Not ready. PS	12/02/2021
3111				

3434	Code Enforcement Work w/o Perm Building/Elec/Mech Inspector	Not Complied Working without a permit	12/03/2021
		Shed materials still on site, no change from previous inspection. JC	
1754	Conservancy Dist Encroachment Building/Elec/Mech Inspector	Violation(s) Initial property complaint	12/07/2021
		I visited the site and it appears trees were removed compared to google earth picture. I took pictures and sent them to Margarita at Long Grove. Thanks, Joel	
JHAR21-0023	Final Patio, Walk, Stoop Building/Elec/Mech Inspector	Disapproved Final Patio, walk, stoop	12/07/2021
		Front walk step shall not exceed 3/8 variance. Please submit for an electrical permit for all new electrical around patio.* Okay to final patio only. Thanks, Joel	
5724		*12/21/21 RECD PERMIT APPLICATION AND PLANS FOR ELECTRICAL.	
JELE21-0005	Final Electrical Building/Elec/Mech Inspector	Disapproved Final Electrical	12/08/2021
		Remove old electrical meter at side of house. Drywall needs to be completed. Please call to reschedule once items have been completed. Thanks, Joel	
7033			
JNSF21-0005	Footing PrePour Building/Elec/Mech Inspector	Disapproved Footing pre pour	12/08/2021
		Not ready at this time. Please call to reschedule Thanks, Joel	
4553			
JSID21-0003	Final Siding Building/Elec/Mech Inspector	Disapproved Final Siding	12/08/2021
		No one was home. Please have plans on site. Please reschedule. Thanks, Joel	
2505			
2371	Code Enforcement Work w/o Perm Building/Elec/Mech Inspector	No Violation property complaint	12/09/2021
		I beleive the correct address should be 2373 checker. There should be an open complaint for it.	

JCAL21-0005 OCO21-0005	Business CO Plumbing Reinspect Plumbing Inspector	Disapproved Business CO Plumbing Re-Inspect	12/13/2021
3976		No Hot Water at Front hand sink and leaking badly. 3 RPZ's all approved. Water tempature Approved. Splash Guards in place. Will call for reinspection when front hand sink is fixed	
JADD20-0007	Final Electrical Building/Elec/Mech Inspector	Disapproved Final Electrical	12/14/2021
7019		Install two missing receptacles at kitchen. All new receptacles are to be tamper resistant. All exterior receptacles are to be WR tamper resistant GFCI protected. Properly fill opening at electrical panel in garage at 100 amp breaker. Master bath tub to be GFCI portected. All receptacles in crawl to be GFCI protected and tamper resistant.	
JADD20-0007	Final Building Building/Elec/Mech Inspector	Disapproved Final Building	12/14/2021
7019		Cpver paper face of insulation at master bath tub. Add smoke detectors as required at all existing bedrooms and with in 15 feet of all bedrooms. Install required CO detectro within 15 feet of all bedrooms. Cover paper face or remove at insulatoin in crawl at box joist. Provide 3 X 3 landing at exterior side of front stoop per approved plans and as required. All riser heights at the garage stairs and stairs at front door to be no more than 7-3/4 inches with no more than 3/8 inch difference between.	
JDEM21-0004	Final Demolition Building/Elec/Mech Inspector	Disapproved Final Demo	12/14/2021
407		No one on site for inspection. Two windows at first floor boarded up to be repaired. Repair boarded up door east wall frist floor. Remove all construction debris from east side of prperty. JC	
JRRF21-0025	Ice & Water Building/Elec/Mech Inspector	Disapproved Ice and water shield	12/15/2021
3137		Ice and water shield covered prior to arrival on site. JC	
	Property Maintenance Building/Elec/Mech Inspector	Violation(s) Property Maintenance	12/16/2021
5175		Not Able To Enter Property	

JRRF21-0025	Ice & Water-PHOTOS Building/Elec/Mech Inspector	Partially Approved Ice & Water	12/16/2021
3137		Submitted photos for ice and water shield are approved. JC	
JNSF21-0001	Electrical Service Building/Elec/Mech Inspector	Disapproved Electrical service	12/16/2021
4270		Breaker undersized	
	Tree Removal Building/Elec/Mech Inspector	Violation(s) Tree removal	12/17/2021
1564		Owner stated two trees were removed and several others were trimmed. He will apply for tree removal permit. JC	
JSWI20-0003	Pool Deck PrePour Building/Elec/Mech Inspector	Disapproved Pre pour	12/20/2021
3111		I went to the property and the gates were locked. Please call to reschedule. Joel	
JADD20-0010	Site Complaint - Conservancy Building/Elec/Mech Inspector	Partially Approved Stored materials	12/22/2021
3819		Project is using Park District property to stage materials for project at 3819 Nottingham. Encroaching from east property to west of walking path. Has damaged grass. Contractor to removed all materials. Followup for 12-23-21 to check status. JC	
JADD20-0010	Post Stop Work Order Building/Elec/Mech Inspector	Partially Approved Follow up	12/23/2021
3819		All materials have been removed. Area needs to be restored. Stop work notice has been posted on house. JC	
JNSF21-0005	Foundation Backfill Building/Elec/Mech Inspector	Disapproved Back fill	12/27/2021
4553		At rear of house the footing does not have the proper angle of repose and also at one area it appears that the dirt has collapsed and increased the overhang of step wall. please provide a letter from architect stating conditions of footing are okay or provide the corrections. The letter shall be stamped and signed by architect. Thanks, Joel	
JINT21-0019	Rough Electrical Building/Elec/Mech Inspector	Disapproved Rough electrical	12/27/2021
6740		Not ready at this time. This was more of informational. Please schedule once ready for inspection. thanks, Joel	

JNSF16-0007	FCO Building Reinspect Building/Elec/Mech Inspector	Disapproved Re final FEM	12/28/2021
6521		<p>Guards at garage need to hold 200 lbs. Table R301.5</p> <p>Guards at garage need handrail to return. R311.7.8.2</p> <p>Garage door needs to be self closing; add more tension to spring.R302.5.1</p> <p>At this time there is no sidewalk from main entrance to driveway. R311.1 and per approved plans.</p> <p>The pool remains in non working conditions at this time.</p> <p>Handrail at exterior to basement shall be min 34" max 38" and shall be returned.R311.7.8.1</p> <p>2 fireplaces are not completed at this time.</p> <p>Complete radon caulk around all ejector pits.</p> <p>Please reschedule inspection once items have been completed. Thanks, Joel</p>	
JRRF21-0100	Ice & Water Building/Elec/Mech Inspector	Partially Approved Ice & Water	12/30/2021
3813		Front of Garage and rear of Garage Ice & Water in place	
	Code Enforcement Work w/o Perm Building/Elec/Mech Inspector	Violation(s) Work with out permit	12/30/2021
1889		<p>I stopped at the property and did see the trailers but there was no one there. I took pictures and sent them to Margerita. We will do a follow up in 2 weeks. Thanks, Joel</p> <p>1/4/22 PETE SCHUBKEGEL DETERMINED THAT THE TRAILERS ARE ON A PROPERTY THAT BELONGS TO THE COUNTY (ADDRESS 18163). 1889 IS NOT THE CORRECT ADDRESS.</p>	
JDEK21-0016	Final Deck Building/Elec/Mech Inspector	Disapproved Final Deck	12/30/2021
6903		<p>Fill in all nail holes at hurricane clips.</p> <p>All un-used material need to be removed from site.</p> <p>Please call to reschedule inspection. Thanks, Joel</p>	
Total:			31