Village of Long Grove

Village Engineer's Update February <u>22</u>, 2023

Village Projects / Studies / Assessments

- 1. Robert Parker Coffin Bridge
 - a. Exhibits and costs being finalized in response to January 31, 2023 Board Meeting discussion
 - b. <u>Bridge was damaged on February 19, 2023. Repairs are being coordinated with Carmichael</u> <u>Construction; no schedule has been received to date</u>
- 2. 2023 Road Maintenance Program
 - a. <u>Field measurements are underway. Engineer's Opinion of Probable Cost and MFT Resolution</u> <u>anticipated for March 14, 2023 Board Meeting</u>
- 3. Robert Parker Coffin Road Pathway (IDNR Bike Path Grant)
 - a. IDOT will not allow a brick expansion in their right-of-way. GHA coordinating acceptable materials with IDOT
- 4. Checker Road Traffic Calming
 - a. Summary of data to be presented at February 28, 2023 Board Meeting
 - b. Traffic cut-through data, from Buffalo Grove, will not be available until spring
- 5. Village Hall Expansion
 - a. GHA pursuing detailed costs to relocate Ruth Barn
- 6. Old McHenry Road Pathway Downtown to Route 22
 - a. ITEP Grant (Illinois Transportation Enhancement Program) application submitted September 30, 2022
- 7. North Krueger Road
 - a. Project is in finalization and close-out stage with IDOT
- 8. Robert Parker Coffin Covered Bridge Abutment Replacement & Painting Project
 - a. Village Manager and GHA are working with ESI to resolve change orders so net project cost is not impacted
- 9. Mardan Estates & Woods Drainage
 - a. Plan is being reviewed for routing and land acquisition needs
- 10. Water Treatment Plant
 - a. System is in stable working condition
- 11. Capital Improvement Plan
 - a. Committee Kick-Off Meeting held January 12, 2023. 5-Year CIP in process
- 12. Arlington Heights Road Reconstruction (LCDOT; Project Manager Julian Rozwadowski)
 - a. Phase II coordination meeting held with LCDOT on July 11, 2022. Completion of design plans anticipated September 2023. Construction anticipated 2024 and 2025.
 - b. <u>Project scheduled for bidding in September; construction start date has not been determined. The anticipated construction duration is 18-months</u>
- 13. Aptakisic Road Widening (LCDOT: Contact: Kevin Carrier)
 - a. Widening from IL Route 83 to Buffalo Grove Road.

GER GEWALT HAMILTON ASSOCIATES, INC.

CONSULTING ENGINEERS

625 Forest Edge Drive, Vernon Hills, IL 60061 TEL 847.478.9700 = FAX 847.478.9701

www.gha-engineers.com

- b. <u>Project will be bid in April, with construction starting in June/July. The anticipated construction duration is 18-months</u>
- c. <u>LCDOT is in process of scheduling neighborhood meetings with impacted subdivisions; dates have</u> not been finalized

14. Aptakisic Road Sanitary Sewer Lining (Lake Zurich Project)

- a. Construction commenced January 25, 2023. No lane closures or work in Aptakisic Road are proposed. Flaggers to be used to route motorists through construction zone, as needed
- b. The project has experienced weather delays; work in Long Grove is anticipated to start March 1 and be complete by March 14. During this time, the curing boilers and compressors will run overnight. No work, including operation of the boilers and compressors will occur over the weekends

15. <u>Illinois Route 22 Widening (IDOT Project 60N10)</u>

- a. Project letting schedule is unknown at this time. 2023-2028 Multi-Year Plan issued by IDOT; Route 22 widening scheduled for 2024-2028
- b. Pre-final design plans anticipated February 2023
- c. IDOT and Village to re-engage in Landscaping Enhancement discussions
- d. IDOT is reviewing agreements in response to various Village inquiries. Information will be presented as it's received

16. Route 22 and Route 83 (IDOT Project)

- a. Improvements are included in 2023-2028 Multi-Year Plan, scheduled for 2024-2028
- b. Design Engineering will likely not start next year, contrary to the Multi-Year Plan
- 17. Lake Cook Road Improvements (Buffalo Grove Project)
 - a. Formal Phase I (Feasibility Study) Kick-Off Meeting held for November 10, 2022. Phase I is not scheduled to be completed until 2024
 - b. Invest in Cook funding received for Phase I Engineering only; future phases are currently unfunded.
- 18. Miscellaneous
 - a. Archer Parking Lot bioswales flooded. GHA soliciting proposals to clean underground pipes. Analysis of the bioswales is forthcoming, as the initial plans did not include underdrains.

Permit Projects Updates (This list may not include open permits, issued prior to January 1, 2019)

- 19. New Perspective, formerly Arboria of Long Grove
 - a. Development security has not been released due to landscaping deficiencies
 - b. GHA and Village Manager met with Executive Director on March 30, 2022 to review deficiencies
- 20. Harborchase of Long Grove
 - a. Urban Forest Management and Tallgrass Restoration both reviewed the site and found significant deficiencies in the landscaping
 - b. Met with Village Manager and Harborchase Executives on January 12, 2023. Harborchase is contracting with Tallgrass to address native area maintenance. Harborchase evaluating contractors for tree/shrub maintenance and replacements

21. 4700 Royal Melbourne Court - Royal Melbourne Lodge & Sport Courts

- a. Engineering Review #1 completed February 22, 2023; additional information needed
- 22. <u>0 Kimberly Court New Single-Family House</u>
 - a. Plans received February 15, 2023 and are under review

- 23. 1145 Steeple View Estates New Single-Family House
 - Plans approved March 22, 2022. Construction has commenced. Foundation Spot Survey approved June 7, 2022. Pre-Backfill (storm sewer) passed October 13, 2022. GHA awaiting notification of construction completion
- 24. <u>1148 Steeple View Estates Swimming Pool</u>
 - a. Erosion control inspection passed on August 16, 2021. GHA awaiting notification of construction completion and As-Built Survey
- 25. <u>1381 Manassas Lane Hardscape and Drainage</u>
 - a. Plans Re-Approved January 19, 2023. GHA awaiting notification of construction commencement

26. <u>1562 Chickamauga Lane – Drainage and Grading</u>

a. GHA awaiting additional information

27. <u>1754 Tanager Way – New Single-Family House</u>

- a. Plan approved January 31, 2022. Foundation Spot Survey approved May 11, 2022. GHA awaiting notification of construction completion and as-built survey
- b. Owner requested minor grading changes, which were not approved. GHA awaiting additional information.
- 28. 2412 Cumberland Drive Drainage Improvements
 - a. Plans approved August 31, 2020. GHA awaiting notification of construction commencement
 - b. Construction completed without inspections. Village requested confirmation from owner

29. 3111 Old McHenry Road - Pool House

- a. Plans re-approved April 22, 2020. GHA awaiting notification of construction completion and as-built survey
- 30. 3114 Twin Knolls Drive Proposed Single-Family House
 - a. Plan Review #1 completed January 20, 2023. GHA awaiting re-submittal
- 31. <u>3125 Old McHenry Road Driveway Paving</u>
 - a. Plan approved December 20, 2022. GHA awaiting notification of construction completion
- 32. <u>3246 Allison Lane Swimming Pool</u>
 - a. Plans approved August 28, 2019. Construction is complete. Village has requested As-Built Survey

33. 3296 Middlesax Drive - Addition

- a. Plans approved February 24, 2022. GHA awaiting notification of construction completion
- 34. 3307 Old McHenry Road Proposed Single-Family House
 - a. Foundation Spot Survey approved September 22, 2022. GHA awaiting notification of construction completion and As-Built Survey

35. <u>3317 Country Lane – Pond Improvements</u>

- a. Plans approved November 22, 2019. Initial erosion control inspection completed June 9, 2020. Work is progressing
- 36. <u>3328 Country Lane Drainage Improvements</u>
 - a. Plans approved June 9, 2021. Pre-backfill inspection completed and passed. GHA awaiting notification of construction completion
 - b. Plans for extension of project approved April 1, 2022. Pre-Backfill inspection passed May 25, 2022. GHA awaiting notification of construction completion

37. 3372 Old McHenry Road - Proposed Single Family House

- a. Erosion control inspection passed on June 9, 2022. Foundation Spot Survey approved September 14, 2022. GHA awaiting notification of construction completion and As-Built Survey
- 38. 3506 Surrey Lane Proposed Single-Family House
 - a. Plans approved December 7, 2022. Erosion Control Inspection passed January 24, 2023. GHA awaiting Foundation Spot Survey
 - b. Plan revisions received February 6, 2023 and are under review
- 39. 3533 Oak Hill Lane Driveway Hardscape Improvements
 - a. Plans re-approved October 12, 2022. GHA awaiting notification of construction commencement
- 40. <u>3805 Turnberry Lane Swimming Pool</u>
 - a. Plans approved February 9, 2022 and re-approved July 18, 2022 to add additional pavers. Erosion control inspection passed April 11, 2022. GHA awaiting notification of construction completion
- 41. 3715 Cuba Road Pond Improvements
 - a. Plans approved January 3, 2022. As-Built Survey Review #2 completed November 30, 2022. GHA awaiting additional information.
- 42. 3805 Turnberry Court Pool
 - a. Plans re-approved June 7, 2022. GHA awaiting notification of construction commencement
- 43. 3819 Nottingham Drive Addition & Driveway Improvements
 - a. Plans approved February 11, 2021. GHA awaiting notification of project completion
 - b. Stop Work Order issued December 23, 2021. GHA inspected the completed restoration on August 26, 2022; work was completed. Village is getting final approval from Park District
- 44. <u>3819 Nottingham Drive Patio Improvements</u>
 - a. Plans approved August 30, 2022. GHA awaiting notification of construction completion
- 45. <u>3992 Orchard Lane New Single-Family House</u>
 - a. Conditional CO inspection passed October 31, 2022
 - b. As-Built Survey Review #1 completed October 20, 2022. GHA awaiting resubmittal
- 46. 3994 Orchard Lane New Single-Family House
 - a. Conditional Occupancy issued October 6, 2022
 - b. As-Built Survey Review #2 completed January 4, 2023. GHA awaiting resubmittal
- 47. <u>4116 Three Lakes Drive Drainage</u>
 - a. Plans approved April 21, 2022. Pre-backfill inspection passed July 15, 2022. GHA awaiting notification of construction completion
- 48. <u>4270 Sunshine Lane New Single-Family House</u>
 - a. Foundation Spot Survey approved October 20, 2022. GHA awaiting notification of construction completion
- 49. 4320 Willowbook Road Addition
 - a. Plan Review #1 completed January 13, 2023. GHA awaiting resubmittal
- 50. 4323 Willowbrook Road Demolition
 - a. Plans approved December 21, 2022. GHA awaiting notification of construction commencement
- 51. 4362 Oak Leaf Lane/Illinois Route 22 New Single-Family House
 - a. Project is complete; GHA recommends final acceptance and close-out

52. <u>4529 N. Krueger Road – Single-Family House</u>

- a. Final Site Inspection completed April 29, 2021. Minor modifications needed for approval
- 53. 4529 N. Krueger Road Driveway Expansion
 - a. Plan review #1 completed July 28, 2022. GHA awaiting resubmittal
- 54. 4553 Eleanor Drive Single-Family House
 - a. Conditional Certificate of Occupancy inspection passed December 1, 2022. Final inspection to be in Spring 2023
 - b. Plan modifications approved January 5, 2023
- 55. 4714 Wellington Drive Single-Family House
 - a. Plans approved October 14, 2022. Erosion Control Inspection passed January 24, 2023. GHA awaiting Foundation Spot Survey
- 56. 4913 Sage Lane Swimming Pool
 - a. Plans approved January 14, 2021. Hardscape approved July 1, 2021. Construction is ongoing. GHA awaiting as-built survey
- 57. 5123 Arlington Heights Road Building Addition
 - a. Plans approved November 7, 2019. SESC inspection completed and approved September 15, 2021
- 58. 5206 Illinois Route 83 / Oman Property Demolition
 - a. Revised plan approved November 23, 2022. GHA awaiting notification of construction commencement
- 59. 5220 Briarcrest Lane Pond Improvements
 - a. As-built Survey Review #1 complete November 16, 2021. Minor modifications needed. Permit extended and expires June 1, 2023.
- 60. 5460 Port Clinton Road Driveway and Drainage Improvements
 - a. Site restoration achieved as of December 13, 2022. GHA recommends final acceptance and closeout of permit
- 61. 5564 Old Field Driveway and Hardscape
 - a. Plans approved December 1, 2022. GHA awaiting notification of construction commencement
- 62. 5810 Teal Lane Hardscape and Drainage
 - a. Plans approved October 4, 2022. Pre-backfill inspection passed November 14, 2022. GHA awaiting notification of construction completion
- 63. <u>5862 Rock Dove Court Swimming Pool</u>
 - a. Plans approved May 2, 2022. SESC inspection completed and passed July 28, 2022. GHA awaiting notification of project completion
- 64. 6306 Valley View Circle Drainage
 - a. Plans approved June 7, 2022. GHA awaiting notification of construction commencement
- 65. 6362 Gilmer Road / Woodlawn Middle School Solar Field
 - a. As-Built Survey approved February 10, 2023. GHA recommends final acceptance and close-out
- 66. 6415 Blue Stem Court Pool
 - a. Plans approved April 1, 2022. Erosion control inspection passed August 11, 2022. GHA awaiting notification of construction completion

- 67. 6448 Ridge Place Swimming Pool
 - a. Plans approved August 9, 2022. GHA awaiting notification of construction commencement
- 68. 6531 Saddle Ridge Lane Swimming Pool
 - a. Construction is complete. Village has requested as-built survey from owner
- 69. 6517 Saddle Ridge Lane Addition
 - a. Plans approved April 21, 2021. GHA awaiting notification of construction completion
- 70. 6714 Indian Lane Driveway Improvements
 - a. Project is complete. GHA awaiting as-built survey
- 71. 6697 Gilmer Road Addition
 - a. Plans approved August 21, 2021. GHA awaiting notification of construction completion
 - b. Hardscape plans approved December 20, 2022. GHA awaiting notification of construction commencement
 - c. Driveway improvement plans approved October 31, 2022. GHA awaiting notification of construction completion
- 72. <u>6881 September Boulevard Grading Improvements</u>
 - a. Plans approved March 24, 2022. GHA awaiting notification of construction commencement
- 73. 7031 Willow Springs Road Addition
 - a. Plans re-approved December 8, 2022. GHA awaiting notification of construction completion
 - b. Permit amendment plans received November 15, 2022 and are under review
- 74. 7040 Osage Road Addition
 - a. Plans approved July 7, 2019. Awaiting notification of construction completion and As-Built. Owner advised project is scheduled to start in Spring 2022
- 75. 7213 Daybreak Lane New Single-Family House
 - a. Plans approved January 23, 2023. GHA awaiting notification of construction commencement
- 76. 7234 Roxbury Court New Single-Family House
 - a. Plan review #1 complete June 8, 2022. GHA awaiting resubmittal
- 77. <u>7237 Greywall Court New Single-Family House</u>
 - a. Plans approved October 7, 2022. Erosion control inspection passed October 21, 2022. Foundation Spot Survey approved January 5, 2023. GHA awaiting notification of construction completion
- 78. 7245 Greywall Court Hardscape
 - a. Plans approved July 13, 2022. GHA awaiting notification of construction completion
- 79. 7251 Litchfield Court Patio (After-the-Fact)
 - a. Work was completed within recorded Deck & Patio setback easement. Improvements need to be removed