

Village of Long Grove

Village Engineer's Update

May 4, 2022

Village Projects / Studies / Assessments

1. Stempel Parking Lot
 - a. Striping and signage installation is complete
 - b. Topsoil installation to be completed as material is available / dry
 - c. Lake County DOT has verbally agreed to the 2-way access to OMR at Historical Lane. Work will commence upon receipt of the permit. Contractor in process of securing necessary bond. Access apron to be installed with concrete to expedite completion
2. Robert Parker Coffin Road Pathway (IDNR Bike Path Grant)
 - a. Punchlist items have been completed
 - b. Response is pending from IDOT for additional hardscape area at northwest corner of Robert Parker Coffin Road and IL Route 83
3. Checker Road Traffic Calming
4. 2022 Road Maintenance Program
 - a. Pre-Construction Meeting to be held on May 5, 2022 and construction is expected to start Wednesday, May 11, 2022
 - b. Contract completion date is September 2, 2022. Contractor working to complete work in Long Grove by end of June
5. Village Hall Expansion
 - a. Soils northeast of Village Hall are not conducive to septic fields. Next options are a public sewer connection or septic field north of the creek.
6. Robert Parker Coffin Road Forcemain (LCPWD)
 - a. Project is scheduled to start May 30, 2022, with the majority of the work expected to be complete by June 10, 2022. Final completion expected by end of July.
 - b. Contractor will complete final paving of Archer Parking Lot prior to Strawberry Fest (June 24-26)
7. Old McHenry Road Reconstruction (LCDOT Project)
 - a. Light, on top of the traffic signal mast arm, at the westerly corner of RPC and OMR has been received. Installation date has not been scheduled.
 - b. Additional "No Right Turn on Red" signs have been installed
8. Community Project Funding (CPF) Opportunity
 - a. Application submitted for downtown Lake Michigan Water Connection. No formal announcement on application has been received, to date
9. North Krueger Road
 - a. Dead trees have been replaced
 - b. Documents to be submitted to IDOT for reimbursement of 80% of the construction engineering fees paid to date
10. Robert Parker Coffin Road Covered Bridge – Abutment Replacement & Painting Project
 - a. Village Manager and GHA are working with ESI to resolve change orders so net project cost is not impacted
 - b. Project Selected for APWA Project of the Year Award in the Historical, Less than \$5M category, at both the local and regional levels.

- i. Lake Branch (local) Award Ceremony is on June 2, 2022. Village has one complimentary ticket, additional attendees need to register. Ticket cost is TBD. Ceremony information can be found at: <http://chicago.apwa.net/EventDetails/28345>

11. Lake Michigan Water Connection

- a. DCEO Rebuild Illinois Public Infrastructure (RIPI) Grant Application submitted June 29, 2020; delivered June 30, 2020. DCEO inquired on project status on August 2, 2021. From discussions with DCEO, applications are still under review with no timetable
- b. Additional review and discussions took place with Village on Tuesday, November 30, 2021 regarding funding options and project scope review

12. Covered Bridge Overheight Detection System

- a. Three (3) proposals received. Summary memorandum has been prepared and is being reviewed with Village staff
- b. Joint staff review meeting with Trustee O'Reilly prior to presentation to the Board

13. Lake Eleanora Estates Drainage

- a. Preparation of Stormwater Infrastructure Repair Fund (SIRF) grant application ongoing

14. Mardan Estates & Woods Drainage

- a. Plan is being reviewed for routing and land acquisition needs

15. Route 83 Sewage Spill (LCPWD)

- a. Project is under construction. First operation is relocation of gas main

16. Water Treatment Plant

- a. System is in stable working condition

17. Illinois Route 53 at Old Hicks Road Channelization (IDOT Project 62B61)

- a. IDOT is disputing the drain tile is broken under Route 53 and their responsibility to investigate further or repair

18. Arlington Heights Road Reconstruction (LCDOT; Project Manager Matt Emde)

- a. Reconstruction from Lake-Cook Road to Route 83 planned as pavement has reached end of useful life. Included in LCDOT Highway Improvement Plan for 2024.

19. Illinois Route 22 Widening (IDOT Project 60N10)

- a. Project letting schedule is unknown at this time. IDOT advised construction will be in 2023 at the earliest. 2022-2027 Multi-Year Plan issued by IDOT; Route 22 widening is scheduled 2023-2027

20. Route 22 and Route 83

- a. Improvements are included in 2022-2027 Multi-Year Plan, scheduled for 2023-2027

21. Miscellaneous

Permit Projects Updates (This list may not include open permits, issued prior to January 1, 2019)

22. New Perspective, formerly Arboria of Long Grove

- a. Development security has not been released due to landscaping deficiencies
- b. GHA and Village Manager met with Executive Director on March 30, 2022 to review deficiencies

23. Harborage of Long Grove

- a. Urban Forest Management and Tallgrass Restoration both reviewed the site and found significant deficiencies in the landscaping
- b. GHA and Village Manager met with Executive Director on March 30, 2022 to review deficiencies

24. 340 Old McHenry Road Sitework
 - a. Final inspection completed and passed on April 18, 2022. GHA recommends approval and close-out
25. 3217 Route 53 – Berming & Beautification
 - a. Updated As-Built Survey received on May 3, 2022 and is under review
26. 1145 Steeple View Estates – New Single-Family House
 - a. Plans approved March 22, 2022. GHA awaiting notification of construction commencement
27. 1148 Steeple View Estates – Swimming Pool
 - a. Erosion control inspection passed on August 16, 2021. GHA awaiting notification of construction completion and As-Built Survey
28. 1205 Grant Place – Driveway and Drainage
 - a. Plans approved October 20, 2021. GHA awaiting notification of construction commencement
29. 1358 Bridgewater Lane – Culvert Replacement
 - a. Pre-Backfill Inspection completed August 31, 2021. GHA awaiting notification of construction completion
30. 1367 Bridgewater Lane – Drainage
 - a. Project is complete and GHA recommends approval and close-out
31. 1562 Chickamauga Lane – Drainage and Grading
 - a. GHA awaiting additional information
32. 1754 Tanager Way – New Single-Family House
 - a. Plan approved January 31, 2022. GHA awaiting notification of construction commencement
33. 2412 Cumberland Drive – Drainage Improvements
 - a. Plans approved August 31, 2020. GHA awaiting notification of construction commencement
 - b. Construction completed without inspections. Village requested confirmation from owner
34. 2420 Cumberland Drive – Drainage Improvements and Culvert Replacement
 - a. Owner has withdrawn application
35. 3111 Old McHenry Road – Pool House
 - a. Plans re-approved April 22, 2020. GHA awaiting notification of construction completion and as-built survey
36. 3204 Robert Parker Coffin Road – Culvert Replacement
 - a. Plans approved February 21, 2020. Awaiting notification of culvert installation
37. 3246 Allison Lane – Swimming Pool
 - a. Plans approved August 28, 2019. Construction is complete. Village has requested As-Built Survey
38. 3296 Middlesax Drive – Addition
 - a. Plans approved February 24, 2022. GHA awaiting notification of construction completion
39. 3307 Old McHenry Road – Proposed Single-Family House
 - a. Initial erosion control inspection completed and passed. GHA awaiting Foundation Spot Survey
40. 3317 Country Lane – Pond Improvements
 - a. Plans approved November 22, 2019. Initial erosion control inspection completed June 9, 2020. Work is progressing

41. 3328 Country Lane – Drainage Improvements
 - a. Plans approved June 9, 2021. Pre-backfill inspection completed and passed. GHA awaiting notification of construction completion
 - b. Plans for extension of project approved April 1, 2022. GHA awaiting notification of construction commencement to inspect drain pipe installation
42. 3372 Old McHenry Road – New Single Family House
 - a. Plans approved April 1, 2022. GHA awaiting notification of construction commencement
 - b. Plans for a large garden and temporary berm approved September 14, 2021. GHA awaiting notification of construction completion
43. 3440 Monitor Drive – Drainage Improvements
 - a. Plans received March 30, 2022; GHA awaiting additional information from applicant
44. 3514 Woodland Lane – Driveway Improvements
 - a. Project is complete and GHA recommends acceptance and close-out
45. 3805 Turnberry Lane – Swimming Pool
 - a. Plans approved February 9, 2022. Erosion control inspection passed April 11, 2022. GHA awaiting notification of construction completion
46. 3715 Cuba Road – Driveway Improvements
 - a. Plans approved December 23, 2019. Awaiting notification of culvert installation
47. 3715 Cuba Road – Pond Improvements
 - a. Plans approved January 3, 2022. Contractor required to submit as-built survey upon completion of construction
48. 3819 Nottingham Drive – Addition & Driveway Improvements
 - a. Plans approved February 11, 2021. GHA awaiting notification of project completion
 - b. Stop Work Order issued December 23, 2021. GHA awaiting Restoration Plan
49. 3874 Woods End Road – Swimming Pool
 - a. Plans approved November 24, 2021. Erosion control inspection passed March 23, 2022. GHA awaiting notification of construction commencement
50. 3992 Orchard Lane – New Single-Family House
 - a. Plans approved October 15, 2021. Foundation Spot Survey approved December 7, 2021. GHA awaiting notification of construction completion
51. 3994 Orchard Lane – New Single-Family House
 - a. Plans approved January 3, 2022. Erosion control inspection passed on January 27, 2022. GHA awaiting Foundation Spot Survey
52. 4116 Three Lakes Drive – Drainage
 - a. Plans approved April 21, 2022. GHA awaiting notification of construction commencement
53. 4186 Route 83 – Retaining Wall Repair
 - a. Plans approved February 9, 2022. Repairs are in progress. GHA awaiting inspection notification
54. 4270 Sunshine Lane – New Single-Family House
 - a. Plans approved April 9, 2021. Erosion control inspection completed June 29, 2021; site passed. GHA awaiting Foundation Spot Survey

55. 4322 Willowbrook Road – Pond Dredging
 - a. Plans approved August 28, 2020. Initial erosion controls inspected on September 22, 2020. GHA awaiting confirmation of work completion. Owner advised project is scheduled for this summer
56. 4362 Oak Leaf Lane/Illinois Route 22 – New Single-Family House
 - a. Construction is underway. Foundation Spot Survey approved September 10, 2020. GHA awaiting notification of construction completion
57. 4529 N. Krueger Road – Single-Family House
 - a. Final Site Inspection completed April 29, 2021. Minor modifications needed for approval
58. 4549-4597 – White Oak Estates Drainage
 - a. Work is complete; vegetative growth needed for permit close-out
59. 4553 Eleanor Drive – Single-Family House
 - a. Construction is underway. Foundation Spot Survey Approved January 19, 2022. GHA awaiting notification of construction completion
60. 4714 Wellington Drive – Single-Family House
 - a. Plan Review #1 completed May 3, 2022. GHA awaiting resubmittal
61. 4813 Kathleen Court – Swimming Pool
 - a. Plan Review #1 completed May 4, 2022. GHA awaiting resubmittal
62. 4913 Sage Lane – Swimming Pool
 - a. Plans approved January 14, 2021. Hardscape approved July 1, 2021. Construction is ongoing. GHA awaiting as-built survey
63. 5123 Arlington Heights Road – Building Addition
 - a. Plans approved November 7, 2019. SESC inspection completed and approved September 15, 2021
64. 5206 Illinois Route 83 / Oman Property – Demolition
 - a. Plans approved February 9, 2022. GHA awaiting notification of construction commencement
65. 5220 Briarcrest Lane – Pond Improvements
 - a. As-built Survey Review #1 complete November 16, 2021. Minor modifications needed
66. 5862 Rock Dove Court – Swimming Pool
 - a. Plans approved May 2, 2022. GHA awaiting notification of construction commencement
67. 5857 Teal Lane – Deck & Drainage
 - a. Project is complete and GHA recommends acceptance and close-out
68. 5902 Finch Lane – Driveway Improvements
 - a. Project is complete and GHA recommends acceptance and close-out
69. 6362 Gilmer Road / Woodlawn Middle School – Solar Field
 - a. As-Built Survey Review #1 completed November 3, 2021. Additional information needed
70. 6415 Blue Stem Court – Pool
 - a. Plans approved April 1, 2022. GHA awaiting notification of construction commencement
71. 6517 Saddle Ridge Lane – Addition
 - a. Plans approved April 21, 2020. GHA awaiting notification of construction completion

72. 6531 Saddle Ridge Lane – Swimming Pool
 - a. Construction is complete. Village has requested as-built survey from owner
73. 6517 Saddle Ridge Lane – Addition
 - a. Plans approved April 21, 2021. GHA awaiting notification of construction completion
74. 6714 Indian Lane – Driveway Improvements
 - a. Project is complete. GHA awaiting as-built survey
75. 6627 Carriage Way – Hardscape
 - a. Plans received for After-the-Fact Permit on April 25, 2022. Plans are acceptable by our office; GHA waiting for Zoning Review
76. 6697 Gilmer Road – Addition
 - a. Plans approved August 21, 2021. GHA awaiting notification of construction completion
77. 6881 September Boulevard – Grading Improvements
 - a. Plans approved March 24, 2022. GHA awaiting notification of construction commencement
78. 6890 September Boulevard – Hardscape & Drainage
 - a. Plans approved April 1, 2022. GHA awaiting notification of construction completion
79. 7019 Meadow Lane – Addition
 - a. Project is complete. GHA awaiting as-built survey
80. 7031 Willow Springs Road – Addition
 - a. Plans approved April 1, 2021. GHA awaiting notification of construction completion
81. 7040 Osage Road – Addition
 - a. Plans approved July 7, 2019. Awaiting notification of construction completion and As-Built. Owner advised project is scheduled to start in Spring 2022
82. 7200-7314 Ravenna East Drainage
 - a. Project is complete and as-built survey approved. Final inspection needed in spring for project close-out
83. 7202 Daybreak Lane – New Single-Family House
 - a. Construction is underway and Foundation Spot Survey approved November 8, 2021. GHA awaiting final as-built survey
84. White Oak Estates HOA – Drainage
 - a. Plans approved October 1, 2021. GHA awaiting notification of construction commencement